

WORKS EXTENT

ROAD CLOSED





CLOSED





- 1) Advance signs to be placed on all approaches to works.
- Exact sign position to be determined on site. Conflicting permanent signs to be obscured for duration of works.
- Exact site access/egress to be determined on site and signed acordingly
- The optimum lane width for all classes of vehicles is 3.3m. this may be reduced to a minimum of 3m. below this, HGV's and buses must be marshaled past the works. The absolute minimum lane width, if only cars and light vehicles are present, is 2.5m.
- TTM operative present on-site to coordinate safe site entrance/exit, safe crossing of pedestrians by implementing an all stop when required.
- All works to be carried out in accordance with Chapter 8 of the Traffic Signs Manual (2019 Edition) and Temporary Traffic Management Operations Guidance 2019.
- Access to residents/businesses to be maintained at all times. Contractor to notify affected residents in advance of any restrictions.



information contained herein is strictly confidential. This document is not to be used, reproduced, disclosed or circulated in whole or in part



			13
			•
DESIGN PARAMETERS		Speed Limit	Road Classification
Advance Warning Signage		(80)	2(i) 19pc b <12hours
Sign size	600mm	Cones	
Sign Visibility	90m	Cone Height	750mm
Number of Signs	3	Taper Spacing	3m
Cumulative Distance	360m	Longitudinal Spacin	g 12m
Distance between Advance Warni	ng _{120m}	Safety Zones	
Signs		Longitudinal	45m
Taper		Lateral	1.2m
Lane Taper Rate	N/A	Lanes	
Hard Shoulder Taper Rate	N/A	Lane Width	3.0m

LEGEND Works Area

Traffic sign Traffic cones Local Access

Diversion Route A Diversion Route B

JAII information contained in this drawing (including digital data) should be checked and verified prior to any stage of construction;

2) AI works are to be carried out in accordance with local authority requirements and are to be included in the site-specific safety & health plan

3) Site inspections and maintenance of the traffic management layout is to be agreed with local authority to ensure the safety and integrity of the design:

be agreed with local authority to ensure the safety and integrity of the design;

4) Contractor to carry out a site risk assessment prior to the installation of any traffic management plan to ensure that conditions reflect those considered for design post submission;

5) Contractor shall be responsible for the provision of ramp access at any change in road surface level where traffic runs on a temporary surface, and for pedestrian/cycle ramps where footpath/cycle-ways have a level discontinuity as per result of the works.

Pr	DJ	Drn	App	Chk	Drn	Details	Date	Rev
	RC	Chk						
	DH	App						
Tit	14-06-2023	Date						
	NTS	Scale						
┨		Stage						

ROAD STRENGTHENING WORKS @ PORTARLINGTON

TEMPORARY TRAFFIC MANAGEMENT PLAN DIVERSION ROUTE L3817-25, GARRYMADDOCK

CONSTRUCTION Drawing No C23009 14 009