



**Marshal in place during removal of wall. Brush will be to hand to remove debris. Works to cease until pedestrian passes**

Legend	
	Pedestrian Tape
	Safety Zone
	Work Area

Manifest	
10 x	Pedestrian Tape
4 x	WK 001 Roadworks Ahead
2 x	P 010 End
2 x	WK 032 Road Narrows on Left
2 x	WK 033 Road Narrows on Right
1 x	Density Technician
1 x	RUS 043 50km/h Speed Limit



Table B.2.2.4  
Minimum Design Parameters for Level 1(H) Roads  
(Single Carriageway of 50km/h)

Design Parameter	Type A >12 hours	Type B <12 hours	Type C <15 mins
<b>Advance Warning Signage</b>			
Sign Size (mm)	600	600	-
Sign Visibility (m)	50	50	50
Number of Signs	2	2	-
Cumulative Distance (m)	40	40	-
Distance between Advance Warning Signs (m)	20	20	-
<b>Taper</b>			
Lane Taper Rate <sup>1</sup>	1 in 5	1 in 5	-
Start Shoulder Taper Rate <sup>2</sup>	-	-	-
<b>Cone</b>			
Cone Height (mm)	750	750	-
Taper Spacing (m) <sup>3</sup>	3	3	-
Longitudinal Spacing (m) <sup>4</sup>	3	3	-
<b>Lamps (unit areas only)</b>			
Taper Spacing (m)	6	6	-
Longitudinal Spacing (m)	6	6	-
<b>Safety Zones</b>			
Longitudinal (m)	5	5	-
Lateral (m)	0.5	0.5	-
<b>Lane</b>			
Lane Width (m) <sup>5</sup>	3 (2.5)	3 (2.5)	-
Two-way Roadway Width (m)	5	5	-

**Note 1:**  
Written Dimensions are preferred, do not scale dimensions. All Dimensions to be checked before works commence and any discrepancies reported.

**Note 2:**  
All Signage to be erected outside visibility plays at junctions and Site Access.

**Note 3:**  
Traffic Management will be audited and monitored in order to ensure safety and adequate traffic maneuverability. Should changes be required TTMP will be revised accordingly

**Note 4:**  
Interaction between local residents and land owners will be carried out by Main Contractor

**Note 5:**  
All Lighting requirements within the works will be the responsibility of the Main Contractor.

<b>DATE:</b>	29.06.2023
<b>JOB NUMBER:</b>	MMSPNLCKCE29062023
<b>PROJECT NUMBER:</b>	MMSPNLCKCE29062023
<b>AUTHOR:</b>	James O'Neill
<b>LOCATION:</b>	Davitt Road Mountmellick, Co. Laois

Temporary Traffic Management to enable works on Davitt Road

Type of TTM:  
Static - Road Narrows/Marshal - Removal of wall

