



1 600X600 360M Bothar Dúnta ROAD CLOSED 240M Cúrsa Timpill DETOUR AHEAD 120M	2 600X600 360M Bothar Dúnta ROAD CLOSED 240M Cúrsa Timpill DETOUR AHEAD 120M	3 600X600 360M Bothar Dúnta ROAD CLOSED 240M Cúrsa Timpill DETOUR AHEAD 120M	4 600X600 360M Bothar Dúnta ROAD CLOSED 240M Bothar Dúnta ROAD CLOSED 120M
---	---	---	---

A LOCAL ACCESS ONLY Bothar Dúnta ROAD CLOSED
B LOCAL ACCESS ONLY Bothar Dúnta ROAD CLOSED
C LOCAL ACCESS ONLY Bothar Dúnta ROAD CLOSED

Design Parameters		Temporary Signs		Cone Spacing		Site Access Signs		Notes		T.T.OS Notes/Observations	
Road Class	Level 2 (i)	Visibility	90M	@ Taper	N/A	WK 052 will be used when a designated works access is required, TTOS on site to decide safest places for signage, Ref to CH 8 for usage		1.All works to be carried out in accordance with local authority requirements			
Works Type	Type B	No. of Approach Sign	3	Longitudinal	N/A			2.Daily inspection & maintenance of T.M setup to be carried out to ensure the safety & integrity of the T.M setup			
Speed Limit	80 Kph	Sign Spacing	120M	Cone Height Min	750mm			3.All T.M systems to be setup in accordance with new chapter 8 regulations with respect to sign,lighting,guarding			
Rate Of Tapers		Cumulative Distance	360M	Minimum Lane Widths		Cross Section Detail		4.All signs will be used to conform to those specified in the TMP and also conform to TS4 Regulations			
Lane Taper	N/A	Minimum Size of Signs	600X600	Driving Lane	CLOSED			5.Pedestrian will be guarded from the works zone with a pedestrian barrier where and when there is a footpath			
Shoulder Taper	N/A	Safety Zones		Length of Diversion Route				6.Contractors shall remain responsible for provision of any access due to height variations in any paved surface as a result of works			
Setback	N/A	Longitudinal	N/A	Diversion Route	3.5km			7.TM Plans do not take into consideration underground services			
Transition	N/A	Lateral	N/A	Diversion Route	N/A			TM Method	Road Closure + Diversion	Location	Kilfeacle Co Laois
Client		LAOIS HIRE		Legend		O/H Powerline Detail		Works Length	100M	Client	Laois Co Co
Gorman Plant Hire		TRAFFIC MANAGEMENT DIVISION						Works Detail	Civil Works	PSCS	Gorman Plant Hire
								3 Min Count =		Plan No.	Lhs-GPH-Kilfeacle-#001
								Plan Date	22/08/23	Start Date	TBC
										GPS Coordinates	52.912728, -7.103000
										This Plan is NOT to Scale	
										Designer	George Hughes
										Signed of by	George Hughes