ROAD STRENGTHENING WORKS @ PORTARLINGTON **WORKS EXTENT** DIVERSION ROUTE @ L-39301 BELLGROVE TO RATHDAIRE LAKE **CLOSURE POINT** SEE DETAIL B ROAD Rathadaire Lake ig Club ROAD CLOSED CLOSED DETAIL B DETAIL A ND DETOU DIVERTE TRAFFIC **SITE NOTES** Advance signs to be placed on all approaches to works. Exact sign position to be determined on site. Conflicting permanent signs to be obscured for duration of works. Exact site access/egress to be determined on site and signed acordingly. The optimum lane width for all classes of vehicles is 3.3m. this may be reduced to a minimum of 3m. below this, HGV's and buses must be marshaled past the works. The absolute minimum lane width, if only cars and light vehicles are present, is 2.5m. TTM operative present on-site to coordinate safe site entrance/exit, safe crossing of pedestrians by implementing an all stop when required All works to be carried out in accordance with Chapter 8 of the Traffic Signs Manual (2019 Edition) and Temporary Traffic Management Operations Guidance 2019. Access to residents/businesses to be maintained at all times. Contractor to notify affected residents in advance of any restrictions.

