



<b>1</b> 600X600  600m <b>Bothar Dúnta ROAD CLOSED</b> 400m <b>Cúrsa Timpill DETOUR</b> 200m	<b>2</b> 600X600  600m <b>Bothar Dúnta ROAD CLOSED</b> 400m <b>Cúrsa Timpill DETOUR</b> 200m	<b>3</b> 600X600  600m <b>Bothar Dúnta ROAD CLOSED</b> 400m <b>Cúrsa Timpill DETOUR</b> 200m	<b>4</b> 600X600  75m <b>Bothar Dúnta ROAD CLOSED</b> 50m <b>Cúrsa Timpill DETOUR</b> 25m	<b>5</b> 600X600  75m <b>Bothar Dúnta ROAD CLOSED</b> 50m <b>Cúrsa Timpill DETOUR</b> 25m	<b>6</b> 600X600  75m <b>Bothar Dúnta ROAD CLOSED</b> 50m <b>Cúrsa Timpill DETOUR</b> 25m
--	--	--	---	---	---

<b>A</b>  LOCAL ACCESS ONLY Tracht ar mhíniúir nó DIVERTED TRAFFIC <b>Bothar Dúnta ROAD CLOSED</b>
<b>B</b>  Tracht ar mhíniúir nó DIVERTED TRAFFIC <b>Bothar Dúnta ROAD CLOSED</b>
<b>C</b>  <b>Bothar Dúnta ROAD CLOSED</b>

Design Parameters		Rate Of Tapers		Cone Spacing		Site Access Signs		Notes		T.T.OS Notes/Observations	
Road Class	Level 3	Lane Taper	N/A	@ Taper	N/A		WK 62/ WK 63 Will be used when a designated works access is required. TTOS on site to decide safest place for signage. Ref to Ch 8 for Usage	1. All works to be carried out in accordance with local Authority requirements			
Works Type	Type B	Shoulder Taper	N/A	Longitudinal	N/A			2. Daily inspection & maintenance of T.M setup to be carried out to ensure the safety & integrity of the T.M setup			
Speed Limit	80 km/hr	Setback	N/A	<b>Minimum Lane Widths</b>		<b>Cross Section Detail</b>		3. All T.M systems to be setup in accordance with Chapter 8 regulations with respect to sign, lighting, guarding			
<b>Temporary Signs</b>		<b>Safety Zones</b>		Driving Lane	CLOSED			4. All signs used will conform to those specified in the TM Plan and also conform to TS4 regulations			
Visibility	120m	Longitudinal	N/A	<b>Job Detail</b>				5. Contractors shall remain responsible to provision of any access ramps due to height variations in any paved surface as a result of works			
Approach Sign	3	Lateral	N/A	Diversion Route Length	2.95 km			6. TM Plans do not take into consideration underground services			
Sign Spacing	200m			Diversion Route Length	3.20 KM	<b>O/H Powerline Detail</b>					
<b>LAOIS HIRE</b> TRAFFIC MANAGEMENT DIVISION		<b>Client</b> Plazament Ltd. T/A <b>Don Morrissey &amp; Co.</b>		<b>Legend</b>				<b>TM Method</b> Road Closure + Diversion		<b>Location</b> Carlow Rd Ballylinan Co Laois	
								<b>Works Length</b> N/A		<b>GPS Coordinates</b> Laois County Council	
								<b>Re-Surfacing Works</b> AADT <5000		<b>PSCS</b> Plazament	
								<b>Traffic Volume</b> AADT <5000		<b>Plan No.</b> LHS-PLAZA-Ballylinan-#001	
								<b>Plan Date</b> 07/06/19		<b>Works Start Date</b> TBC	
										<b>This Plan is NOT to Scale</b>	
										<b>Drafted By</b> B.Hughes	
										<b>Checked By</b> B.Hughes	