







Design Parameters		Temporary Signs		Cone Spacing		Notes			
Road Class	Level 2	Visibility	50m	Taper	3m	1.All work to be carried out in accordance with local authority requirements.			
Works Type	Type A	No. Of Approach Signs	3	Longitudinal	6m	2. Daily Inspection & maintenance of T.M setup to be carried to ensure the safety and integrity of the T.M setup.			
Speed Limit	50 kmph	Sign Spacing	25m	Cone Height Min	750mm	3. All T.M systems to be setup in accordance with Chapter 8 regulations with respect to signing lighting and guarding.			
Rate of Tapers		Cumulative Distance		Minimum Lane Widths		4.All signs used will conform to those specified in the TM Plan and also conform to T54 regulations.			
Lane Taper	45	Minimum size of signs	750	Driving Lane	Closed	5. Contractors shall be responsible to provision of any access ramps due o height variations in any paved surfaces as a result of works.			
Shoulder Taper	1 in 25	Safety Zones		Length of Diversion Route	N/A	6. TM Plans do not take into consideration underground services.			
Setback (m)	N/A	Longitudinal	25	Diversion Route	N/A	TM Method	Traffic Lights	Location	Emo, Co. Laois
Transition	N/A	Lateral	0.5			Works Length	5.8 x 3.5mts	Client	Laois County Council
Contractor		Legend				Works Detail	Ramp Replacement	PSCS	Coogan Plant Hire
Coogan Plant Hire			RUS 001/002 Keep Right/Left		Traffic Lights Sign Wk060	Traffic Volume	3 min count = 8	Works Start Date	April 26 th 2024
			WK 001 Men @ Work		Works Area	Plan Date	23/04/23	Designer	Robert Coogan
			RUS 014		Supplementary Sign P10	Notes		Signed	