








Legend	
	Lateral Safety Zone
	Entry Taper (45 Degrees)
	Exit Taper
	Works Area (5.8 x 3.8)

Design Parameters		Temporary Signs		Cone Spacing		Notes
Road Class	Level 2	Visibility	50m	Taper	3m	1. All work to be carried out in accordance with local authority requirements.
Works Type	Type A	No. Of Approach Signs	3	Longitudinal	6m	2. Daily Inspection & maintenance of T.M setup to be carried out to ensure the safety and integrity of the T.M setup.
Speed Limit	50 kmph	Sign Spacing	25m	Cone Height Min	750mm	3. All T.M systems to be setup in accordance with Chapter 8 regulations with respect to signing lighting and guarding.
Rate of Tapers		Cumulative Distance		Minimum Lane Widths		4. All signs used will conform to those specified in the TM Plan and also conform to TS4 regulations.
Lane Taper	45	Minimum size of signs	750	Driving Lane	Closed	5. Contractors shall be responsible to provision of any access ramps due o height variations in any paved surfaces as a result of works.
Shoulder Taper	1 in 25	Safety Zones		Length of Diversion Route	N/A	6. TM Plans do not take into consideration underground services.
Setback (m)	N/A	Longitudinal	25	Diversion Route	N/A	
Transition	N/A	Lateral	0.5			
Contractor		Legend				
Coogan Plant Hire		RUS 001/002 Keep Right/Left		Traffic Lights Sign Wk060	Works Detail	Emo, Co. Laois
		WK 001 Men @ Work		Works Area	Ramp Replacement	Laois County Council
		RUS 014	End	Supplementary Sign P10	Traffic Volume	3 min count = 8
					Plan Date	Designer
					Notes	Signed